

COLT, ALISON & MORRISON LTD

DIRECTORS:
H. S. COLT,
EAST HENDRED, WANTAGE, BERKS.

GOLF COURSE ARCHITECTS,
EXPERTS IN LANDSCAPE WORK.

C. H. ALISON,
7, MONTPELIER TERRACE,
KNIGHTSBRIDGE, S.W.

REGISTERED OFFICE:
ST. AMANDS, EAST HENDRED, WANTAGE, BERKS.

J. S. F. MORRISON,
KING'S HILL,
SUNNINGDALE.

16th July 1938.

H. Copijn, Esq.,
c/o H. Copijn & Zoon,
Groenekan,
UTRECHT.
Holland.

Dear Mr. Copijn,

I have the following notes:-

The position of the main tool-house will be between the 14th T.A. and the road, near the gate. There will be four supplementary ones, one to the right of 7th T.B., one between the 10th and 17th greens, one behind the 2nd tee and one between the 1st tee and 9th green.

The nursery will be on the high ground between the 1st tee and 2nd green, and will be as big as the practice putting green.

At the 11th hole, please do not make the bunker shown on the putting green plan.

The 14th T.B. should be higher and flatter, and the lump in front of it lower.

The front of the 14th green should be slightly dished out, so as to be somewhat concave in shape, and so that, in the middle, one can see a little beyond the brow of the hill. The big slope on the right should be slightly concave. The big slope in front must not be pot-bellied, and should have a thin finish at the foot so as to form a nice hollow.

Through the middle of the 17th green the ground should rise very gently for the first part, and a bit quicker towards the back. A hollow will be cut through the ridge in front, on the left, so that we can see into the hollow on the left of the

H. Copijn, Esq.

16th July 1938.

green, and so that the left edge of the green is very plainly visible. The tee must be made very high, so as to ensure perfect visibility. The green should be carried a little up the bank at the back.

The path down from the 18th tee will have to be gravel and steps, as it is not very practicable to make it wide enough for a grass path.

I hope they will not forget (1) to top-soil the ground round greens, e.g. round the 14th, up the bank behind the 10th etc.; (2) any tees. I think there is still T.C. to be made ~~up~~ at the 3rd.

When the soil on the fairways is, in your opinion, sufficiently pulverised and mixed with sand, please put on the A.S.F. without waiting for me. If the weather seems at all favourable I should like to get the fairways seeded in August, or as many of them as possible. It is a great advantage to get them seeded while there is still plenty of warm weather, and at a time when they have a chance to get a hold before the Autumn gales. I hope that you will get the seed delivered on the site, if you have any good place to store it; or at any rate ensure that it can be delivered at a couple of days notice.

I hope to be at Groot Haesebroek on August 15th at the latest. Please let me know, a little later on, if you think there is any advantage in my coming any earlier.

I was very glad to see the work going so well.

Yours sincerely,

C. H. Alison

for COLT, ALISON & MORRISON LTD.